

Program Implementation Framework – Yalgoo Phase 1

Desktop assessment	Investigation	Planning	Implementation	Monitoring
Risk prioritisation of abandoned shaft features within 1 kilometre of schools 2020 (C)	Shaft feature survey 2022 (C)	Project Plan 2022 – 2026 (C)	Stakeholder engagement commenced 2021 and is ongoing (U)	Geotechnical monitoring of rehabilitated shafts for stability commenced 2026 – 2027 (P)
Preliminary project concept 2021 (C)	Shaft feature risk analysis 2023 (C)	Stakeholder communication plan 2023 – 2026 (C)	Declaration of abandoned mine site 2025 (C)	Revocation of declaration of abandoned mine site 2027 (P)
Yalgoo selected as one of three pilot locations 2021(C)	Geotechnical assessment 2024 (C)	Enable opportunities for Aboriginal business/employment (U)	Rehabilitation earthworks 2026 (P)	
Desktop heritage assessment, State and Aboriginal cultural heritage 2022 (C)		Geotechnical remediation options for shafts 2025 (C)		

Schedule: Completed (C); Underway (U); Planned (P)

Program Implementation Framework – Yalgoo Phase 2

Desktop assessment	Investigation	Planning	Implementation	Monitoring
Shaft feature identification 2024 (C)	Shaft feature risk assessment 2024 (C)	Project Plan 2025 – 2028 (P)	Stakeholder engagement commences 2025 and is ongoing (U)	Geotechnical monitoring of rehabilitated shafts for stability commenced 2027 – 2028 (P)
Risk prioritisation of abandoned shaft features adjacent to Yalgoo-Morawa Road, Gullewa 2024 (C)	Geotechnical assessment Part 1 2024 (C)	Stakeholder communication plan 2025 – 2028 (P)	Declaration of abandoned mine site 2025 (P)	Revocation of declaration of abandoned mine site 2028 (P)
Preliminary project concept 2024 (C)	Geotechnical assessment Part 2 2025 (P)	Enable opportunities for Aboriginal business/employment (U)	Rehabilitation earthworks 2027 (P)	
Desktop heritage assessment, State and Aboriginal cultural heritage 2025 (U)		Geotechnical remediation options for shafts 2026 (P)		

Schedule: Completed (C); Underway (U); Planned (P)